

JC Contract Item Master - Detail
Contracts: 8200 - 8200 All Contract Items

Contract: 8200 WEEDON STREET RECONSTRUCTION

<u>PHASE CODES</u>	<u>DESCRIPTION</u>	<u>UNIT</u>	<u>CONTRACT AMOUNT</u>
1001	Mobilization	LS	14,650.00
1002	Utility Location (Miss Utility)	LS	5,000.00
1003	Survey Top of curb & center line profiles	LS	6,500.00
1004	MOT (including design & approval by MSHA)	LS	2,000.00
1005	Remove & Dispose existing curb/sidewalk/FDpavement	LS	12,600.00
1006	Maintain property owner driveway access	LS	3,000.00
1007	Clear 2 cedar trees & install stone trench per det	LS	7,200.00
1008	Provide set of "As-Built Drawings & digital file	LS	1,200.00
2001	Remove existing base to subgrade	LS	16,000.00
2002	General Site Restoration	LS	10,000.00
3001	Provide Super Silt Fence at West end of street	LS	8,500.00
5001	Provide 8" CR-6 Stone Base	LS	27,700.00
5002	Provide 3" HMA 19MM Base	LS	26,000.00
5003	Provide 1 1/2" HMA 9.5 MM Surface	LS	18,000.00
6001	Provide new 6" Curb/Gutter	LS	39,400.00
6002	Provide new 5' wide sidewalk ADA/MSHA Std	LS	33,950.00
6003	Provide 6" thick driveway aprons MSHA Std	LS	18,000.00
6004	Provide smooth transitions for driveways	LS	7,500.00
8001	Extend ex 8" SDR-35 Sewer Main from ex stub	LS	67,500.00
8003	Extend ex 6" PVC water main from stub @ Liberty to	LS	57,000.00
8002	Provide 6" sewer house laterals from new main to	LS	32,000.00
8004	Provide 1" water service lats to single 2" to dupl	LS	24,300.00
Total for Contract		8200 :	438,000.00